

Upstream beam line

- ___ (JB/DG) Raster on
- ___ (JB/DG) BE chicane power supply on and in remote
- ___ (JB/DG) 3rd (horizontal) BE on and in remote
- ___ (WK) Girder/beamline pumps OK
- ___ (WK) Beamline area free of junk that could get activated
- ___ (DG) Møller Target out and collimators retracted
- ___ (DG/JB) Møller magnets on and in remote
- ___ (DG) Møller solenoid quench vent line free from obstructions
- ___ (DG) Compton electron detector retracted
- ___ (DG/JB) Compton dipole power supply on and in remote

Date: _____ Name: _____.