

LAD Meeting

09/05/2023

Florian

Agenda

- **New meeting time - Tuesdays 9:15am → next Meeting Sept 19!**
- Status
 - More manpower available soon: Carlos (Larrys new postdoc) and Lucas (Or's student)
 - GEMs — Holly
 - Laser system (also check with Julian on the Dubna box)
 - Eli got approval for the laser itself
 - Splitter → like it was done for Dubna
 - Variable Attenuator (Emails from Or)
 - Raspberry PI (Holly/Florian - JLab)
 - Mode Scrambler (Email from Or)
 - LAD — Florian

LAD Bars

- Setup of testing stand in progress in ESB
- Test plan for each bar
 - Check signals on scope
 - Check for light leaks with ammeter
- Next steps:
 - Develop best way to add fiber (existing fibers on bars were not glued!!!)
 - Setup DAQ and take cosmic data
- Note: Bars are mounted on foam sandwiched in Al-sheets (these cannot be removed!)




Backside

Short Term Todo


- **HV cable purchases**
 - **110 SHV-SHV cables**
 - **Patchpanel**
 - **High-density cable from HV boards to patch panel**
- **Like: new BNC-BNC cables (220) - could reuse NPS cables and move DAQ under the target (see cabling option 2)**
- **Aquire laser system components**
 - **fibers (60-70 each 6m long) —> Holly/Florian**
 - **fiber patchpanel**
 - **laser -> Eli**
 - **variable attenuator —> Or**
 - **splitter —> Axel**
 - **other components (photodiode/attenuator/mode scrambler)**
- **Prepare testing area in ESB**

LAD Cable Routing - Option 1



- **Pro:**
 - **only purchase HV cables**
 - **reuse of NPS cables**
- **Con:**
 - **Possibly more radiation under pivot than in SHMS hut**
 - **access to crates difficult**
 - **messy area under pivot / difficult to rotate spectrometer**

LAD Cable Routing - Option 2



- **Pro:**
 - easy access to all crates
 - clean cable routing
- **Con:**
 - purchase of additional BNC-BNC cables

Short Term Todo

- **HV cable purchases**
 - **110 SHV-SHV cables**
 - **Patchpanel**
 - **High-density cable from HV boards to patch panel**
- **Like: new BNC-BNC cables (220) - could reuse NPS cables and move DAQ under the target (see cabling option 2)**
- **Acquire laser system components**
 - **fibers (60-70 each 6m long)**
 - **fiber patchpanel**
 - **laser**
 - **splitter**
 - **other components (attenuator/splitter/photodiode)**
- **Prepare testing area in ESB**

Long term todo

- **Hardware:**
 - **GEM testing**
 - **Fiber installation for bars**
 - **Setup of laser system**
- **Software:**
 - **Implementation of LAD bar readout into HallC software "podd"**
 - **Implementation of GEM readout in software (Holly/Carlos)**
 - **Implementation of LAD bars, material and GEMs in GEANT4 simulations (Lucas)**
 - **Prepare scripts to run combined simulations of SIMC for electrons in spectrometers and LAD/GEM in GEANT4 (Tyler)**
 - **Event display for hits in GEMs and LAD (Lucas)**
 - **Reconstruction software (based on the above simulations) for protons**