



Hall C counting house



SHMS hut

1. SHMS DAQ is running at cdaq14; Access via the VNC: cdaq@cdaq11: go_nps_daq
2. hcvme02 and hcvme08 readout lists are upgraded to CODA 3
3. All ROCs use same libraries and same scaler_server; scaler_server, and rols are in github
4. FADC configurations are set up using configuration file
5. SHMS prescale GUI is updated to only allow changing “synccnt” and “tscaler”
6. Hcvme02 readout list is upgraded to use parameters set by the prescale GUI



To do:

1. Fix the “Scaler Rate” at prescale GUI

To do:

1. Relocate the crates and modules
2. Cabling the modules
3. Set up the ROCs
4. Set up the readout lists

HMS DAQ:

1. Running at cdaq15; Access via: cdaq@cdaq11: go_HMS_daq
2. Bill took cosmic runs

To do:

1. ROCs readout lists need to be updated to be similar to the SHMS rols
2. Prescale GUI update to not allow FADC configuration change