NPS-DVCS: Jan-May 2024

Charles E. Hyde and the NPS Collaboration

13 March 2024, updated plan

Abstract

A plan for completing the NPS 2023-2024 by 07:00 on 20 May 2024. Dates for Pb shield removal updated as of 20-Feb. As of 4-Mar, decision made not to remove wings. Adjustments to KinC_x25_4. 3-Pass and 4-Pass accelerator schedule adjustable.

1 Angle Constraints

There are tight constraints on the HMS and SHMS angles that must be respected. These are particularly challenging for the low- x_{Bj} settings. In those cases I have slightly tweaked the NPS calorimeter angle(s) to respect the minimum HMS-SHMS separation requirements. Requirements

- 1. HMS minimum angle 12.373 deg. This is due to an interference with the special NPS beam pipe. This is independent of all other constraints
- 2. NPS-HMS Separation
 - (a) Current minimum separation between NPS and HMS is 26 deg. This corresponds to an SHMS to HMS separation $\geq 42.3^{\circ}$. We may need a new verification / spotting for less than 27 deg.
 - (b) Revised date for the wings to come off the Sweep Magnet is 4-March-2024. Then the minimum separation angle is expected to drop to 24.14 deg (SHMS-HMS $\geq 40.44^{\circ}$. This will need to be re-certified by S. Lassiter.
 - (c) Prefer to restore the wings March 11 or 12.
- 3. NPS Minimum angle constraints
 - (a) Current NPS angle requirement is ≥ 12.00 deg, but spotters are needed below 12.20°. This is due to the Pb blocks mounted on the back of the Sweep Magnet. This shield can come off anytime, Removal is happening 22-Feb-2024.
 - (b) After removal of Pb on Sweep Magnet, the minimum planned angle is 7.4 deg.

2 Remaining 5-Pass Run Plan

Table 1 is a proposed chronological run plan for the remaining 5-pass running.

At 4 m, the calorimeter horizontal acceptance (relative to the geometric midline) is -13 columns and +15 column. This is -260 mm and +300mm. At 3 m, we expected ± 100 mrad At 4 m, I am tuning the split kinematics to achieve this ± 100 mrad horizontal acceptance. In angular acceptance at 4 m, this means the two calorimeter angle settings that split the statistics are offset from the nominal q-vector direction by -35 mrad $= -2.005^{\circ}$ and +25 mrad $= +1.432^{\circ}$. These are spatial offsets of -140 mm and +100 mm.

Table 1: Chronological Run Plan for Final 5-Pass NPS Running 22-Jan to 11-Mar 2024 (07:00). Starting times are assumed $\sim 08:00$. Measured 5-Pass energy is $10,544\pm 4$ MeV.

Kinematic	Start	x_{Bj}	Q^2	$k_{ m HMS}$	$ heta_{ m HMS}$	$ heta_{ m NPS}$	$ heta_{ m SHMS}$	$\theta_{ m NPS} + \theta_{ m HMS}$	D_{Calo}		
	2024		$\mathrm{GeV^2}$	${ m GeV}$	deg	deg	\deg	deg	m		
KinC_x50_2	22-Jan	0.48	3.40								
KinC_x50_3	26-Jan	0.48	4.80								
KinC_x36_5'	29-Jan	0.36	4.00	4.637	16.435	14.000	30.300	30.434	4.00		
KinC_x60_3a	1-Feb	0.58	5.10	5.878	16.483	16.713	33.013	33.196	4.00		
KinC_x60_3b	1-1.60	0.56	0.10	0.010	10.400	20.151	36.451	36.633			
KinC_x60_4a	7-Feb	0.58	6.00	5.038	19.348	14.075		33.422	4.00		
KinC_x60_4b	7-reb	0.58	0.00	0.038	19.040	17.512	33.812	36.860			
	22-Feb	Ren	Remove Pb-Shield on Sweep Magnet, Survey NPS to 7.4 deg								
		Replace PMT bases on Columns 24, 25									
KinC_x36_6	23-Feb	0.36	5.00	2.416	26.849	7.400	23.700	34.250	6.00		
]]	Positron runs Monday 26-Feb for $\sim 10\%$ beam charge								
	4-Mar	Certify HMS-SHMS angle									
KinC_x25_4	4-Mar	0.250	3.00	4.149	15.200	11.200	27.500	26.400	4.00		
Elastic	10-Mar	1	6.52	+4.310	28.670	15.565	31.865	44.235	9.5		
						16.870	33.170				
						18.170	34.470				
	11-Mar	Change to 3-Pass									

3 Spring 2024 3-Pass and 4-Pass Runs

3.1 3-Pass Schedule

We will have 25 days of 3-Pass beam (including pass-change) March 11 to April 5. We will have an additional 15 days of 3-Pass beam May 5-20.

A sequential schedule of 3-Pass running is listed in Table 2. The kinematics are sorted in order of decreasing calorimeter angle to maximally preserve the calorimeter.

Table 2: Chronological Run Plan for 3-Pass NPS Running. Starting times are assumed $\sim 08:00$. Expected 3-Pass energy is 6397 MeV. All calorimeter distances are 4.00 m. Days are **Calendar** days, assuming 50% efficiency. Calendar Days include equal statistics on LH₂ and LD₂, with deuterium running at half the beam current as hydrogen.

Kinematic	Start	x_{Bj}	Q^2	$k_{ m HMS}$	$ heta_{ m HMS}$	$\theta_{ m NPS}$	$ heta_{ m SHMS}$	$\theta_{ m NPS} + \theta_{ m HMS}$	Days
	2024		GeV^2	${ m GeV}$	deg	deg	\deg	\deg	
Elastic	11-Mar		3-Pass Elastic. Calorimeter at 9.5 m						
KinC_x50_0a	12-Mar	0.48	3.40	2.638	25.940	14.400	30.700	40.340	9.0
KinC_x50_0b	12-Mar	0.40	0.40	2.058	25.940	17.610	33.910	43.550	9.0
KinC_x50_0	π/e ratio ≈ 2 . Positron running not needed?							0	
KinC_x60_1a	21-Mar	0.58	5.10	1.719	39.81	12.24	28.54	52.05	16
KinC_x60_1b	21-Wai	0.56	0.10	1.719	39.01	12.24	20.04	92.09	10
KinC_x60_1	π/e ratio ≈ 11 . Positron runs 0.25 C/target/(a,b)							0.6	
	5-Apr		Schedule break for 4-pass						
KinC_x60_1	5-May	0.58	5.10	1.719	39.81	12.24	28.54	52.05	8
KinC_x36_1	13-May	0.36	3.00	1.956	28.341	11.235	27.535	39.576	3
	π/e ratio ≈ 16 . Positron run 0.17 C/target								
KinC_x25_1	16-May	0.24	2.10	1.734	25.129	8.675	24.975	33.804	3
	π/e ratio ≈ 260 . Positron running required								

3.2 4-Pass Schedule

We will have 21 days of 4-Pass beam (including pass-change) April 5–29. April 29 to May 5 we can potentially have either 3- or 4-pass beam, but neither will be polarized more than $\sim 50\%$.

Table 3: Chronological Run Plan for Final 4-Pass NPS Running. Starting times are assumed $\sim 08:00$. Measured 4-Pass energy is $8,477\pm 4$ MeV. All calorimeter distances are 4.00 m. Days are Calendar days, assuming 50% efficiency. Calendar Days include equal statistics on LH₂ and LD₂, with deuterium running at half the beam current as hydrogen.

Kinematic	Start	x_{Bj}	Q^2	$k_{ m HMS}$	$ heta_{ m HMS}$	$\theta_{ m NPS}$	$ heta_{ m SHMS}$	$\theta_{ m NPS} + \theta_{ m HMS}$	Days
	2024		GeV^2	GeV	deg	deg	\deg	\deg	
KinC_x36_2a	6-Apr	0.36	3.00	4.042	17.010	12.360	28.660	29.370	2
KinC_x36_2b	0-Apr	0.30	3.00	4.042	17.010	15.795	32.095	32.805	
KinC_x36_4	8-Apr	0.36	4.00	2.562	24.775	9.890	26.190	34.665	6
KinC_x60_2a	14-Apr	0.58	5.10	3.805	22.925	14.575	30.875	37.500	6
KinC_x60_2b	14-Api	0.56	3.10	3.005	44.940	18.015	34.315	40.940	
KinC_x25_2	20-Apr	0.24	2.10	3.820	14.625	11.395	27.695	26.020	4
KinC_x25_3	24-Apr	0.25	2.98	2.131	23.695	7.395	23.695	30.820	4
	Positron running for KinC_x25_2 & _3 could be Apr 29-30								
	29-Apr	Apr Elastic Calibration (no polarization)							6