

Hall C

## **Crane/Hoist Inspection**

Crane/Hoist: 20 Ton

Shift: 15T Date: 32608

Complete all information. Add sheets if necessary. Use NA if not applicable.		
Crane/Hoist Location:	Department: Hall C	
Division: PHY	Inspected by (print): T Nines	
Supervisor: W. Kellner	Inspected by (sign): Jun 1/2	
Refer to EH&S 6140 T1 for procedure. Perform inspection at the beginning of each shift that the		
crane/hoist will be used. If crane/hoist fails any aspect immediately report to supervisor.		

V	Description	Comments
~	Confirm disconnect de-energizes crane.	
V	Confirm horn.	
V	Confirm hook speeds up/down.	
V	Confirm trolley speeds in/out.	
V	Confirm bridge speeds cw/ccw.	
V	Check lower hook limit.	
V	Visually inspect hook and snap.	
V	Visually inspect cable/chain.	
V	Visually inspect cable drum.	
V	Visually inspect trolley.	
V	Visually inspect bridge.	
1	Check crane upper limit.	
V	Check full range of trolley operation.	
V	Check full range of bridge operation.	