

Hall C

Crane/Hoist Inspection

Crane/Hoist: 207

Shift: <u>1009</u> Date: <u>6/27/08</u>

Complete all information. Add sheets if necessary. Use NA if not applicable.	
Crane/Hoist Location:	Department: Hall C
Division: PHY	Inspected by (print): Charles Last, The
Supervisor: W. Kellner	Inspected by (sign): Claules Tossette
Refer to EH&S 6140 T1 for procedure. Perform inspection at the beginning of each shift that the	
crane/hoist will be used. If crane/hoist fails any aspect immediately report to supervisor.	

√ Description	Comments
Confirm disconnect de-energizes crane.	
Confirm horn.	
Confirm hook speeds up/down.	
Confirm trolley speeds in/out.	
Confirm bridge speeds cw/ccw.	
Check lower hook limit.	
Visually inspect hook and snap.	
Visually inspect cable/chain.	
Visually inspect cable drum.	
Visually inspect trolley.	
Visually inspect bridge.	
Check crane upper limit.	
Check full range of trolley operation.	
Check full range of bridge operation.	