

Hall C

Crane/Hoist Inspection

Crane/Hoist: 20 T Shift: DAY

Date: 7/3/08

Complete all information. Add sheets if necessary. Use NA if not applicable.		
Crane/Hoist Location: HALLC	Department: Hall C	
Division: PHY	Inspected by (print): LARLY CARRAWAY	
Supervisor: W. Kellner	Inspected by (sign): Tony (Quernay	
Refer to EH&S 6140 T1 for procedure. Perform inspection at the beginning of each shift that the		
crane/hoist will be used. If crane/hoist fails any aspect immediately report to supervisor.		

√ Desc	ription	Comments
Conf	irm disconnect de-energizes crane.	
Conf	irm horn.	
Conf	firm hook speeds up/down.	
Conf	firm trolley speeds in/out.	
Conf	firm bridge speeds cw/ccw.	
Chec	ck lower hook limit.	
Visu	ally inspect hook and snap.	
Visu	ally inspect cable/chain.	
Visu	ally inspect cable drum.	
Visu	ally inspect trolley.	
Visu	ally inspect bridge.	
Che	ck crane upper limit.	
Che	ck full range of trolley operation.	
Che	ck full range of bridge operation.	

rev: March 19, 2008a