

**Crane/Hoist Inspection**

Crane/Hoist: 20 Ton  
 Shift: day  
 Date: 1-25-08

Complete all information. Add sheets if necessary. Use NA if not applicable.	
Crane/Hoist Location:	Department: Hall C
Division: PHY	Inspected by (print): <i>E. Cassidy</i>
Supervisor: W. Kellner	Inspected by (sign): <i>E. Cassidy</i>
Refer to EH&S 6140 T1 for procedure. Perform inspection at the beginning of each shift that the crane/hoist will be used. If crane/hoist fails any aspect immediately report to supervisor.	

√	Description	Comments
<input checked="" type="checkbox"/>	Confirm disconnect de-energizes crane.	
<input checked="" type="checkbox"/>	Confirm horn.	
<input checked="" type="checkbox"/>	Confirm hook speeds up/down.	
<input checked="" type="checkbox"/>	Confirm trolley speeds in/out.	
<input checked="" type="checkbox"/>	Confirm bridge speeds cw/ccw.	
<input checked="" type="checkbox"/>	Check lower hook limit.	
<input checked="" type="checkbox"/>	Visually inspect hook and snap.	
<input checked="" type="checkbox"/>	Visually inspect cable/chain.	
<input checked="" type="checkbox"/>	Visually inspect cable drum.	
<input checked="" type="checkbox"/>	Visually inspect trolley.	
<input checked="" type="checkbox"/>	Visually inspect bridge.	
<input checked="" type="checkbox"/>	Check crane upper limit.	
<input checked="" type="checkbox"/>	Check full range of trolley operation.	
<input checked="" type="checkbox"/>	Check full range of bridge operation.	