

Hall C

Crane/Hoist Inspection

Crane/Hoist: Zo +
Shift: pry
Date: 3/18/09

Complete all information. Add sheets if necessary. Use NA if not applicable.		
Crane/Hoist Location:	Department: Hall C	
Division: PHY	Inspected by (print): A. K.	
Supervisor: W. Kellner	Inspected by (sign):	
Refer to EH&S 6140 T1 for procedure. Perform inspection at the beginning of each shift that the		
crane/hoist will be used. If crane/hoist fails any aspect immediately report to supervisor.		
crane/noist will be used. If crane/noist rails any aspect infinediately report to supervisor.		

1	Description	Comments
1/	Confirm disconnect de-energizes crane.	
~	Confirm horn.	
V	Confirm hook speeds up/down.	
1	Confirm trolley speeds in/out.	
/	Confirm bridge speeds cw/ccw.	
/	Check lower hook limit.	
/	Visually inspect hook and snap.	
(Visually inspect cable/chain.	
1	Visually inspect cable drum.	
/	Visually inspect trolley.	
/	Visually inspect bridge.	
/	Check crane upper limit.	
/	Check full range of trolley operation.	
	Check full range of bridge operation.	