

**Aerial Platform Inspection**

Aerial Platform: 1 MDN LIFT  
 Shift: DPY  
 Date: 7/21/09

Complete all information. Add sheets if necessary. Use NA if not applicable.	
Aerial Platform Location: <u>NDWC</u>	Department: Hall C
Division: PHY	Inspected by (print): <u>LARRY SPRAWAY</u>
Supervisor: W. Kellner	Inspected by (sign): <u>[Signature]</u>
Refer to EH&S 6147 T1 and operator's manual for procedure. Perform inspection prior to initial use for a given shift. If aerial platform any aspect immediately report to supervisor.	

√	Description	Comments
/	Visually inspect tires.	
/	Visually inspect pumps, hoses, and cylinders.	
/	Visually inspect batteries and electricals.	
/	Visually inspect all joints.	
/	Visually inspect ground controls.	
/	Confirm all ground controls work.	
/	Visually inspect platform controls.	
/	Confirm horn works.	
/	Confirm all articulations work.	
/	Confirm speed control works.	
/	Confirm driving and steering work.	
/	Confirm warning beacon works.	
/	Confirm warning sound works.	