

2016-07-21 MAGNET CONTROL REPORT

Customer : JLAB
Date: 21/07/2016
 $\Sigma\Phi$ reference : 318711
Revision : A
Author: DRA

Evolutions	Date
Création	21/07/2016

Designation :
Q2 Magnet

	UNIT	REQUIRED	RESULT	Date Initial
DC resistance value at 20° C	m Ω		2190	22/07/2016 AJ
Dielectric test during 60s at 500V between coil and ground		OK	OK i=96.9nA	22/07/2016 AJ
Insulation Resistance during 60s at 500V between coil and ground	G Ω		5.23	22/07/2016 AJ

Condition test (before shipment)

